



**\*PROPOSED\***

**G.A.P. BUILD SCHEDULE 405 PRYOR ST**

**VOLUNTEER DAYS IN BLACK**

**WORK PERFORMED BY SUBS IN RED**

<b>INSTALL FOUNDATION</b>	<b>WEEK OF 8/15/2016</b>
GROUND BREAKING	8/28/2016
FRAME DAY #1 (SHED)	9/10/2016
FRAMING PUNCH WORK	9/13-15/2016
FRAME DAY #2 (Sheet Trusses/barge rafter, punch, safety brackets) (Walgreens volunteers)	9/15/2016
SET ROOF TRUSSES/SHEET & FELT ROOF (SHED)	9/17/2016
INSTALL SHINGLES	9/24/2016
INSTALL DOORS & WINDOWS (SHED)	10/1/2016
<b>HVAC, PLUMBING ELECTRICAL ROUGH</b>	<b>10/3-10/10/2016</b>
<b>INSULATION/DRYWALL/PRIME &amp; PAINT</b>	<b>10/13-10/24/2016</b>
<b>OPEN WEEKEND</b>	<b>10/08/2016</b>
FINISH SHED / SIDING #1	10/15/2016
<b>OPEN WEEKEND</b>	<b>10/22/2016</b>
INSTALL INTERIOR DOORS	10/26/2016
SIDING #2 / INTERIOR TRIM #1	10/29/2016
INTERIOR TRIM #2	11/5/2016
PAINT DAY #1	11/12/2016
PAINT DAY #2	11/19/2016
INSTALL CABINETS & VANITIES	11/21-22/2016
<b>OPEN WEEKEND (THANKSGIVING)</b>	<b>11/26/2016</b>
<b>FLOORING / FINISH HVAC, ELEC, AND PLUMBING</b>	<b>11/28-12/9/2016</b>
HARDWARE/SHELVING/MIRRORS/LANDSCAPING	12/3/2016
HOMEOWNER CLEAN	WEEK OF 12/5/2016
FINAL INSPECTIONS & SYSTEM VISION	WEEK OF 12/5/2016
HOMEOWNER WALK THRU	12/9/2016
<b>*PROPOSED* DEDICATION</b>	<b>12/11/2016</b>